D S R Infratech

GST No: 29A0FPR3534P2Z7

Mob :+91-7022224872
Email :Pathapathi@yahoo.com

Ref.
DSR/ QC /011-2021/BBMP/ YPD

Date .: .....
Date: 21_07_2022

To,
The Executive engineer,
Yelahanka Project Division,
Bangalore

AEE-Ward:-15
For N/A
21/7

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,
Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements to Someshwara Hill and surrounding areas at Attur Ward No.03 in YelahanakaSatellite Town Sub Division

Item No	Description of Work	Unit	Qty	Remarks
01	Clearing and grubbing road land including uprooting rank vegetation, grass, brush, shrubs, saplings and trees of girth upto 300mm, by manual means, in area of thorny jungle, removal of stumps, disposal of unserviceable materials, stacking of serviceable materials labour.	Sq.m	2010.17	Work done up to Billed Quantity and the Quality is Satisfactory
02	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete.	Cum	1578.72	Work done up to Billed Quantity and the Quality is Satisfactory
03	Removal of unserviceable soil including excavation, loading and disposal but excluding replacement by suitable soil which shall be paid separately as per clause 300.5 complete.	Cum	1895.42	Work done up to Billed Quantity and the Quality is Satisfactory
05	Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications.. thick, well compacted	Cum	67.22	Work done up to Billed Quantity and the Quality is Satisfactory

Scanned by TapScanner

D S R Infratech

GST No: 29A0FPR3534P2Z7

Mob :+91-7022224872
Email :Pathapathi@yahoo.com

Ref.

Date :

07	Providing and laying in position plain cement concrete of Mix M20 with OPC @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.43cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour.	Cum	124.50	Work done up to Billed Quantity and the Quality is Satisfactory
09	KSRB 5-14: Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4,	Sqm	289.45	Work done up to Billed Quantity and the Quality is Satisfactory
10	KSRB15-3.8 : Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering,	Sqm	705.77	Work done up to Billed Quantity and the Quality is Satisfactory
12	Fabricating providing and erecting in position of MS Hot Dip galvanized sq hallow poles of 132 x132 heavy gauge length 3000mm with MS Hot Dip galvanized grill work as per approved design and drawing of chief architect using 12 x75mm galvanized flat for alround frame and 20 x 20mm galvanized forged ornamental arrow head in top and buttom the work is inclusive of throughing flat square rods placing welding all the joints including griding finishing 2 coats of anticorrossive paint over one coat of metal primer	Sq.m	286.65	Work done up to Billed Quantity and the Quality is Satisfactory
13	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete .	Sq.m	883.61	Work done up to Billed Quantity and the Quality is Satisfactory
14	Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs	Tonne	6.41	Work done up to Billed Quantity and the Quality is Satisfactory
19	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course	Cum	102.12	Work done up to Billed Quantity and the Quality is Satisfactory

No.1594, Ground Floor, 3rd Main Road, Judicial Layout, New Airport Road, G.K.V.K Post,
Bengaluru - 560065, Karnataka, INDIA, WWW.dsrinfratech.com

Scanned by TapScanner

D S R Infratech

GST No: 29A0FPR3534P2Z7

Mob :+91-7022224872
Email :Pathapathi@yahoo.com

Ref.

Date .: .....

21	Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete .	Cum	17.46	Work done up to Billed Quantity and the Quality is Satisfactory
31	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes	Cum	476.78	Work done up to Billed Quantity and the Quality is Satisfactory
59	Earthwork excavation by manual means for foundations, either in pits or trenches 1.5m and above in width, in soil not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches , stacking the excavated soil clear from edges	Cum	56.78	Work done up to Billed Quantity and the Quality is Satisfactory
60	KSRB 2.8 : Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications. specification. No. KBS	Cum	3.6	Work done up to Billed Quantity and the Quality is Satisfactory
61	Providing and injecting chemical emulsion for Pre-constructional Anti-Termite Treatment creating continuous chemical barrier under and around the column pits, walls, trenches, basement excavation, top surface of the plinth filling, junction of wall and floor, along the external perimeter of building, expansion joints, over the top surface of consolidated earth on which apron is to be laid, Surrounding of		7.02	Work done up to Billed Quantity and the Quality is Satisfactory
62	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC @ 180 kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85 cum and fine aggregates @ 0.57 cum machine mixed, machine mixed, concrete laid in layers not exceeding 15cms. thick,		8.21	Work done up to Billed Quantity and the Quality is Satisfactory
63	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not		5.49	Work done up to Billed Quantity and the Quality is

Scanned by TapScanner

Ref.

Date :

	less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13			Satisfactory
64	KSRB 4.1.6 : Providing and laying in position reinforced cement concrete of design mix M15 with OPC cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878cum and fine aggregates @ 0.459cum, with superplastisiser		0.93	Work done up to Billed Quantity and the Quality is Satisfactory
65	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of Design Mix M20 with OPC @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.460 cum, with super plasticisers @ 3 liters confirming to IS 9103-1999 reafirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick		9.85	Work done up to Billed Quantity and the Quality is Satisfactory
66	KSRB 4.2.8: Providing and laying in position reinforced cement concrete of design Mix M20 with OPC @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @ 0.46cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick		10.95	Work done up to Billed Quantity and the Quality is Satisfactory
67	KSRB 4-6.1: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications		55.14	Work done up to Billed Quantity and the Quality is Satisfactory
68	KSRB 4-6.9:Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floor including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2		97.28	Work done up to Billed Quantity and the Quality is Satisfactory
69	KSRB 5-14: Providing and constructing precast concrete solid blocks with compressive strength not less than 3.5 Newton per sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x15x20cms		91.14	Work done up to Billed Quantity and the Quality is Satisfactory

Scanned by TapScanner

D S R Infratech

GST No: 29A0FPR3534P2Z7

Mob :+91-7022224872
Email :Pathapathi@yahoo.com

Ref.

Date .: .....

70	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever		1.83	Work done up to Billed Quantity and the Quality is Satisfactory
71	Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. In depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. Including cost of all labour complete .	Cum	112.65	Work done up to Billed Quantity and the Quality is Satisfactory
72	Providing 18mm thick cement plaster in single coat with cement mortar to brick masonry incluing rounding off corners wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. Cement Mortar 1:4.KSRB 6-6.3. Cement Morter 1:4	Sqm	234.04	Work done up to Billed Quantity and the Quality is Satisfactory
74	KSRB 15-3.14: Providing 12mm thick cement plaster in single coat with cement mortar 1:4 (with lime rendering) to ceiling inclunding& rounded off corners wherever required smooth rendering Providing & removing scaffolding, including cost of materials, labour curing complete as per specification	Sqm	166.40	Work done up to Billed Quantity and the Quality is Satisfactory
78	KSRB 10-3 : Providing and laying integral cement based waterproofing treatment including preparation of surface as required for treatment of roofs, balconies, terraces etc., consisting of following application. (a) Applying and grouting a slurry coat of neat cement using 2.75 kg/sqm of cement admixed with proprietary water proofing compound conforming to IS:2645 over the RCC slab after cleaning the surface before treatment. (b) Laying cement concrete using broken brick bats 25mm to 100mm size with 50% of cement mortar 1:5 admixed with proprietary water proofing compound	Sqm	51.17	Work done up to Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and theQuantity of above mentioned items of the work was found to be completed satisfactorily for the 2nd and Part bill. Work done up to Billed Quantity and the Quality is Satisfactory.

With Regards,
D.S.R Infratech Bangalore

D S R INFRATECH * BENGALURU-68 * Date

No.1594, Ground Floor, 3rd Main Road, Judicial Layout, New Airport Road, G.K.V.K Post,
Bengaluru - 560065, Karnataka, INDIA, WWW.dsrinfratech.com

Scanned by TapScanner